

**Date:** Wednesday, 08-02-2017  
(Day 2)

**PROJECT:** CCD/ Woodwaste Landfill Closure  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** AH Grover  
**PROJECT MANAGER:** Brian Pierce, P.E.

**WEATHER:** Sunny  
**TEMP:** Low 80's  
**WIND:** Calm  
**HUMIDITY:** High

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
AH Grover	1	1	One dozer operator and laborer.

**VISITORS**

Time	Name	Representing	Remarks

**EQUIPMENT**

1 Dozers - Deere 650K LGP
1 Dump - Terex TA 30
1 Loader- Deere 624 K
1 Roller - Ingersoll Rand Pro Pac Series 110
8 Dump - Trucks

**CONSTRUCTION ACTIVITIES**

Completed the compost pad and began placing gas vent sand over the remainder of the landfill.
Access ramps off the south side of the compost pad will be utilized for dump truck access to the landfill.

**QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 AH Grover

BY: Charlie Burnham

TITLE: Project Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
August 2, 2017



Placing the gas vent sand over the southwest slope of the landfill.



Access ramps from the compost pad area were temporarily built for truck access to the landfill.