

**Date:** Tuesday, 08-01-2017  
(Day 19)

**PROJECT:** CCD/ Woodwaste Landfill Closure  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** AH Grover  
**PROJECT MANAGER:** Brian Pierce, P.E.

**WEATHER:** Sunny  
**TEMP:** Low 80's  
**WIND:** Calm  
**HUMIDITY:** High

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
AH Grover	1	1	One on the dozer and one on the loader. Both using the roller at different times.

**VISITORS**

Time	Name	Representing	Remarks

**EQUIPMENT**

1 Dozers - Deere 650K LGP
1 Dump - Terex TA 30
1 Loader- Deere 624 K
1 Roller - Ingersoll Rand Pro Pac Series 110
3 Dump - Trucks

**CONSTRUCTION ACTIVITIES**

Completed placing the common borrow. Tested for compaction.
Replaced the gravel compost pad and compacted.

**QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 AH Grover

BY: Charlie Burnham

TITLE: Project Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
August 1, 2017



Placing the last lift section of common borrow over the northeast corner of the compost pad area.



The last portion of the gravel pad being replaced.



Stabilized construction entrance placed once the gravel pad was complete. Contractor plans to begin placing gas vent sand over the remainder of the landfill on Wednesday.