

DAILY CONSTRUCTION REPORT

Date: Wednesday, 11-08-2017
(Day 136)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Overcast
TEMP: High 40's
WIND: Breezy
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	2	Box cut place subbase gravel
Northeast Safety		3	Storey Bros. work zone Flaggers (incl. Breaker)

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 Excavators – CAT 329D (w/ clean-up bucket for stripping pavement) & CAT 316F (w/ clean up bucket for shaping swales after stripping)
2 Dozers – CAT D5K2 (Place surface gravel and temporarily regrade road after stripping pavement), Deere 550H (idle)
1 Loader - CAT 930H (used to back drag surface gravel after dozing prior to rolling)
1 Smooth Drum Roller – Ingersoll IR-116D (compaction of road)

TODAY'S CONSTRUCTION ACTIVITIES

Worked on box cut for full depth construction STA 15+50 to STA 14+00. STA 14+00 will be the ending STA for 2017 construction.
Installed 15 inch PE cross culvert near Shirley Lane.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Begin placing reclaim, fine grading, pavement prep.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Spectrum Communications

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
November 8, 2017



Photo 1 – Box cut for full depth construction STA 15+50 to STA 14+00.



Photo 2 – STA 14+00 will be the ending STA for road reconstruction in 2017.

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
November 8, 2017



Photo 3 – Placing subbase gravel at STA 14+50 on east side of Middle Road.



Photo 4 – Grading for 15 inch PE cross culvert near Shirley Lane.

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
November 8, 2017



Photo 5 – Box cut for full depth construction on east side of Middle Road.



Photo 6 – Finishing installation of the 15 inch PE culvert near Shirley Lane.