

**DAILY CONSTRUCTION REPORT**

Date: Wednesday, 06-27-2018

**PROJECT:** Middle Road Improvements  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** Storey Brothers  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Overcast  
**TEMP:** High 70's  
**WIND:** Calm  
**HUMIDITY:** High

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	5	Water main installation
Maine Drilling and Blasting	1	2	1 – Drill Rig
Ace Security		3 Flaggers	Flaggers

**VISITORS**

Time	Name	Representing	Remarks

**EQUIPMENT**

3 - Excavators
2 – Roller
1 - Sweeper
1 - Loader
1 – Bull Dozer

**TODAY'S CONSTRUCTION ACTIVITIES**

-Maine Drilling and Blasting on site to blast bedrock for bus turnaround and begin blasting for gas main and water service at 4 Middle Road
-Storey Brothers crew continued installation of 12 inch water main in front of 15 Middle Road toward Tall Pines Way. They installed approximately 400 LF of 12 inch water main.

**TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES**

Continue installation of 12 inch ductile iron water main near Tall Pines Way.
Rain day for Maine Drilling and Blasting.

**QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers
- 4 Summit Natural Gas
- 5 Portland Water District

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
June 27, 2018



Photo 1 – Loading for blast at bus turnaround at 4 Middle Road



Photo 2 – Loading for blast at bus turnaround at 4 Middle Road



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
JUNE 27, 2018



Photo 3 – Placing sand bedding for 12 inch water main near 15 Middle Road



Photo 4 – Placing blasting mats for water service at 4 Middle Road



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
JUNE 27, 2018



Photo 5 – Placing sand for 12 inch water main



Photo 6 – Installing 12 inch water main



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
JUNE 27, 2018



Photo 7 – Excavating for 12 inch water main near Tall Pines Way



Photo 8 – Compacting sand bedding for 12 inch water main near Tall Pines Way