

DAILY CONSTRUCTION REPORT

Date: Wednesday, 07-11-2018

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: Mid 70"s
WIND: Calm
HUMIDITY: Mid

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	4	Water service installation
Maine Drilling and Blasting	1	2	Blasting Bedrock
Ace Security		3 Flaggers	Flaggers

VISITORS

Time	Name	Representing	Remarks
All Day	Dave Bernard	Portland Water District	On site to inspect service installation

EQUIPMENT

3 - Excavators
2 - Roller
1 - Sweeper
1 - Loader
1 - Bull Dozer
1 - Track mounted drill rig

TODAY'S CONSTRUCTION ACTIVITIES

-Storey Brothers crew installed HYD at STA 0+85. Crew also installed water service and curb stop to R/W for 10 Middle Road.
-Maine Drilling and Blasting on site to blast ledge for gas main and water main in front of 10 Middle Road

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Complete installation of residential water services and hydrants.
Maine Drilling and Blasting back on site to complete blasting for gas main and underdrain.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers
- 4 Summit Natural Gas
- 5 Portland Water District

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
July 11, 2018



Photo 1 – Backfilling and compacting water service trench at 10 Middle Road



Photo 2 – Preparing for blast in front of 10 Middle Road

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 11, 2018



Photo 3 – After blast at in front of 10 Middle Road



Photo 4 – Excavating for HYD installation at STA 0+85

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 11, 2018



Photo 5 – 12 inch gate valve and pipe exposed at STA 0+85 for HYD installation



Photo 6 – Drilling for bedrock between 10 Middle Road and 4 Middle Road

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 11, 2018



Photo 5 – Backing filling around valve boxes for HYD at STA 0+85



Photo 6 – 6 inch HYD pipe half way across Middle road at STA 0+85