

**DAILY CONSTRUCTION REPORT**

Date: Friday, 07-14-2017  
(Day 58)

**PROJECT:** Middle Road Improvements  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** Storey Brothers  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Sunny with clouds  
**TEMP:** Mid 70's  
**WIND:** Light Breeze  
**HUMIDITY:** Mildly Humid

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers		1	Addressed miscellaneous items with mini-excavator and roller.
Ace Security		2	1 Flagger at each end of road work
Lucas Tree Service	1	4	2 Crews cutting for new CMP poles
@Work Personnel Services		2	1 Flagger at each end of tree work

**VISITORS**

Time	Name	Representing	Remarks

**EQUIPMENT**

2-Excavators – CAT 290D & CAT 316F (both idle)
1-Miniexcavator – Komatsu pc78us (used for spot repairs)
1 Dozer – CAT D5K2 (idle)
1 Roller – Ingersoll SD116DX (used to compact gravel before opening to traffic)
1 Loader – CAT 930H (idle)
2 Boom Trucks – Extended boom truck and standard boom truck equipped with man basket and chipper trailer for tree cutting/trimming by Lucas Tree for CMP

**CONSTRUCTION ACTIVITIES**

Storey crew worked until Noon addressing miscellaneous items and preparation for the weekend.
An extended boom truck became available so 2 Lucas crews continued trimming and tree removal north of road crew until 2:30pm.

**QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Central Maine Power

PAGE 1 OF 2

BY: Jim Manzer, P.E., PTOE TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
July 14, 2017



Installing new valve box prior to recompaction.



Clearing resumed southward from 146 to 140 Middle Road (Pole 335 to Pole 332)