

DAILY CONSTRUCTION REPORT

Date: Wednesday, 07-26-2017
(Day 67)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Sunny, Some Clouds
TEMP: Upper 70's Low 80's
WIND: Breezy
HUMIDITY: Mildly Humid

FIELD FORCE

| Name of Contractor | Supervisor | Non-Supervisor | Remarks |
|--------------------|------------|----------------------|---|
| Storey Brothers | 1 | 1-2 | Owner as Lead Operator, Sr. Laborer as 2 nd Operator |
| Ace Security | | 2 (plus 1 "Breaker") | 1 Flagger at each end of road work |
| | | | |
| | | | |

VISITORS

| Time | Name | Representing | Remarks |
|------|------|--------------|---------|
| | | | |
| | | | |

EQUIPMENT

| |
|--|
| 3 Excavators – CAT 316F (placed loam from truck), CAT 290D (idle) & CAT 315C (idle) |
| 1 Loader – Volvo 930H (with sweeper attachment for sweeping up after excavator placing loam) |
| 1 Tractor – Deere 970 (with Harper-Goossen SB5400 Straw Blower) |
| 1 Mini-Excavator – Komatsu pc78us (idle) |
| 1 Dozer – CAT D5K2 (idle) |
| 1 Roller – Ingersoll SD116DX (idle) |
| |

TODAY'S CONSTRUCTION ACTIVITIES

| |
|--|
| Resumed placing loam & seed southward on western frontage of previously paved section from STA 79+50 (Knowles driveway at 158 Middle) to STA 71+75 (Crowley driveway at 142 Middle). |
| Straw blower brought on-site behind loam & seed placement to distribute mulch. |
| Some additional excavation and shaping of the backslope was necessary before loam could be placed. |
| No tree/pole, natural gas, or water system related work. |

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

| |
|---|
| Road grading and paving. Continue placing loam, seed, & mulch along western frontage. |
|---|

QUALITY ASSURANCE

| |
|---|
| SME on-site to oversee progress, facilitate communications, and inspect erosion control measures. |
| |

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Central Maine Power

BY: Jim Manzer, P.E., PTOE TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
July 26, 2017



Sideslope below rock wall along the frontage of 158 Middle Road.



Freshly placed straw mulched over areas loamed & seeded yesterday near Tuttle Road.