

DAILY CONSTRUCTION REPORT

Date: Friday, 07-28-2017
(Day 69)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Sunny with high clouds
TEMP: Upper 70's
WIND: Light Breeze
HUMIDITY: Slightly Humid

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	1	Owner as Lead Operator, 1 Laborer, with Truck Driver assisting Laborer.
Ace Security		2 (plus 1 "Breaker")	1 Flagger at each end of road zone

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

1 Excavator – CAT 316F (Excavating and shaping swales and placed loam from truck)
1 Loader – Volvo 930H (with sweeper attachment for sweeping up after excavator placing loam and mulch)
1 Tractor – Deere 970 (with Harper-Goossen SB5400 Straw Blower)
Idle Equipment- CAT 290D Excavator, Komatsu pc78us Mini-excavator, CAT D5K2 Dozer, Ingersoll SD116DX Roller

TODAY'S CONSTRUCTION ACTIVITIES

Spent the most of the day shaping swale and placing loam from STA 65+75 (south of Butterworth Farm Road) to STA 61+10 (Eddy driveway at 122 Middle Road).
No tree/pole, natural gas, or water system related work.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Place loam, seed, & mulch along eastern frontage between Tuttle Road and Chernery Brook.
CMP to begin transferring wires onto new poles starting from the Falmouth line northward.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Central Maine Power

BY: Jim Manzer, P.E., PTOE TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
July 28, 2017



Shaping swale and placing loam southerly from Butterworth Farm Road along the west side of road in front of 126 Middle Road.



Southern extent of loam & seed at STA 61+10 (Eddy driveway at 122 Middle Road) prior to the placement of straw mulch at the end of the day.