

DAILY CONSTRUCTION REPORT

Date: Tuesday, 07-31-2018

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: Low 80's
WIND: Calm
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	3	Base Gravel
Ace Security		3 Flaggers	Flaggers
Glidden Paving	1	9	Paving

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

3 - Excavators
2 - Roller
1 - Sweeper
1 - Loader
1 - Bull Dozer
1 - Paver (Glidden Paving)

TODAY'S CONSTRUCTION ACTIVITIES

-Glidden Paving on site to place first 2 inch layer of 19mm binder on Middle Road STA 0+00 to 14+00

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

No work on site

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers
- 4 Summit Natural Gas
- 5 Portland Water District

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
July 31, 2018



Photo 1 – Paving bus turnaround at 4 Middle Road



Photo 2 – Beginning paving at the Falmouth Town Line

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 31, 2018



Photo 3 – Beginning paving at the Falmouth Town Line



Photo 4 – Placing pavement in front of 4 Middle Road

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 31, 2018



Photo 5 – Compacting pavement



Photo 6 – Compacting pavement

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 31, 2018



Photo 7 – Beginning east side travel lane at STA 14+00



Photo 8 – Paving east site travel lane near Tall Pines Way