



ENVIRONMENTAL • CIVIL • GEOTECHNICAL • WATER • COMPLIANCE

DAILY CONSTRUCTION REPORT

Date: Tuesday, 08-01-2017
(Day 70)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Sunny slightly hazy
TEMP: Low 80's
WIND: Light Breeze
HUMIDITY: Slightly Humid

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	2	Owner as Lead Operator, Sr. Laborer as 2 nd Operator when needed.
Ace Security		2 (plus 1 "Breaker")	1 Flagger at each end of road work zone
On Target Utility Services	1	4	2 boom trucks & crews to transfer wire onto new poles
Northeast Safety		2	1 Flagger at each end of pole work zone

VISITORS

Time	Name	Representing	Remarks
9:30 am	Skip McKay	CMP	Arranged to move Pole #339

EQUIPMENT

1 Excavator – CAT 290D Excavator (Grubbing shoulder)
1 Mini-Excavator - Komatsu pc78us (Installing temporary water main under driveways)
1 Loader – Volvo 930H (with sweeper attachment for sweeping up after excavator)
Idle - CAT D5K2 Dozer, Ingersoll SD116DX Roller, Deere 970 Tractor (with Harper-Goossen SB5400 Straw Blower)
2 Boom Trucks (Owned by On Target Utility Services to transfer electrical wires for CMP)

TODAY'S CONSTRUCTION ACTIVITIES

Installed temporary water main from STA 51+21 to STA 47+80 to serve houses #95, #97, #99, & #100.
Grubbed the shoulders on both sides of the road from STA 46+50 (95 Middle Road) to STA 37+50 (76 Middle Road)
Pole crews continued to transfer electrical wires southward from the Tuttle Road end.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Place loam & seed along eastern side of road north of gully

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Central Maine Power

BY: Jim Manzer, P.E., PTOE TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
August 1, 2017



Started day installing temporary water main from hydrant (at STA 51+21, RT) extending 350 feet southward to serve houses #95, #97, #99, & #100.



Southern extent of shoulder grubbing along both sides of the road to STA 37+50 (76 & 77 Middle Road) after installing temporary water main.