

DAILY CONSTRUCTION REPORT

Date: Wednesday, 08-02-2017
(Day 71)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Sunny slightly hazy
TEMP: Upper 70's
WIND: Light Breeze
HUMIDITY: Slightly Humid

FIELD FORCE

| Name of Contractor | Supervisor | Non-Supervisor | Remarks |
|--|------------|----------------------|--|
| Storey Brothers | 1 | 2 | Owner as Lead Operator, Sr. Laborer as 2 nd Operator when needed. |
| Ace Security | | 2 (plus 1 "Breaker") | 1 Flagger at each end of road work zone |
| On Target Utility Services | 1 | 4 | 2 boom trucks & crews to transfer CMP wires onto new poles |
| Northeast Safety | | 2 | 1 Flagger at each end of pole work zone |
| Thirsty Turf | 1 | 0 | To dechlorinate temporary water system |
| Construction Services & Irrigation (CSI) | 1 | 0 | David Bernard - Inspector on behalf of Portland Water District |

VISITORS

| Time | Name | Representing | Remarks |
|------|------|--------------|---------|
| | | | |

EQUIPMENT

| |
|---|
| 1 Excavator – CAT 290D Excavator (Placing loam along edge of pavement) |
| 1 Loader – Volvo 930H (with sweeper attachment for sweeping up after excavator) |
| Idle - Komatsu pc78us Mini-Excavator, CAT D5K2 Dozer, Ingersoll SD116DX Roller, Deere 970 Tractor (with Harper-Goossen SB5400 Straw Blower) |
| 2 Boom Trucks (Owned by On Target Utility Services to transfer electrical wires for CMP) |
| |

TODAY'S CONSTRUCTION ACTIVITIES

| |
|---|
| Dechlorinate temporary water main system to serve houses #95, #97, #99, & #100. |
| Place loam and seed along east side of road north of gully towards Tuttle Road. |
| Pole crews continued to transfer electrical wires southward from the Tuttle Road end. |
| |

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

| |
|--|
| Maine Line Fence to Install guard rail through gully. McGoldrick to begin blasting ledge for water main. |
| On Target to transfer CMP wires on southern half of project to minimize congestion. Storey Bros. to resume placing loam along east side of Tuttle road end of the project. |

QUALITY ASSURANCE

| |
|---|
| SME on-site to oversee progress, facilitate communications, and inspect erosion control measures. |
| |

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Central Maine Power

BY: Jim Manzer, P.E., PTOE TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
August 2, 2017



On-target started day transferring CMP wires in the vicinity of Butterworth Farm Road north of Storey Brothers loam work.



As Storey Brothers proceed northerly placing loam on the east side of the road, the On Target crew relocated south of Storey Brothers to resume transferring wires.