

**DAILY CONSTRUCTION REPORT**

Date: Tuesday, 08-22-2017  
(Day 85)

**PROJECT:** Middle Road Improvements  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** Storey Brothers  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Sunny with Scattered Clouds  
**TEMP:** Upper 70s to Mid 80's  
**WIND:** Light breeze  
**HUMIDITY:** Low

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	2	Installing water line
McGoldrick Brothers Blasting	1	2	Drilling and blasting ledge for water line installation
Ace Security		3 Flaggers	1 Flagger at each end of work zone plus "Breaker".

**VISITORS**

Time	Name	Representing	Remarks

**EQUIPMENT**

3 Excavators – CAT 316L, CAT 330D, CAT 314F
2 Smooth Drum Rollers – IR 116D, Volvo 540
1 Dozer - CAT D5K2
2 Loaders – CAT 930H, CAT 930M
1 FLEXIROC Percussion Rock Drill (McGoldrick)

**TODAY'S CONSTRUCTION ACTIVITIES**

Storey Brothers installed approximately 263 lineal feet of water line from STA 47+45 to STA 44+82. A new hydrant was installed at STA 44+87, and new air valves were installed at STA 45+76 and STA 44+82.
McGoldrick Brothers drilled and blasted ledge for cross culverts and water line installation.

**TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES**

Continue water line installation
Drill and Blast for water main installation and cross culverts

**QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.
---

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Central Maine Power

BY: Jeff Read, P.E.

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
August 22, 2017



Water Line Installation STA 45+75.



Hydrant Installation 44+87.



Compacting Sand Bedding, STA 44+75



Watering Roadway for Dust Control