

DAILY CONSTRUCTION REPORT

Date: Wednesday, 08-23-2017
(Day 86)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Sunny with Scattered Clouds
TEMP: Upper 70s to Low 80's
WIND: Light breeze
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	3	Installing water line
McGoldrick Brothers Blasting	1	2	Drilling and blasting ledge for water line installation
Ace Security		3 Flaggers	1 Flagger at each end of work zone plus "Breaker".

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

3 Excavators – CAT 316L, CAT 330D, CAT 314F
2 Smooth Drum Rollers – IR 116D, Volvo 540
1 Dozer - CAT D5K2
2 Loaders – CAT 930H, CAT 930M
1 FLEXIROC Percussion Rock Drill (McGoldrick)

TODAY'S CONSTRUCTION ACTIVITIES

Storey Brothers installed approximately 414 lineal feet of water line from STA 44+82 to STA 40+68. Minor erosion was noted in the previous road section completed due to recent rain. This was discussed with the contractor and will be addressed. Roadway in the work area was watered for dust control.
McGoldrick Brothers drilled and blasted ledge for water line and water service installation.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Continue water line installation
Drill and Blast for water main and water service installation.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Central Maine Power

BY: Jeff Read, P.E.

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
August 23, 2017



McGoldrick Drilling and Blasting for Water Service Installation.



Water Main Installation, STA 44+00.



Backfill at Water Main Trench, STA 41+50



Water Main Installation, STA 41+00.