

DAILY CONSTRUCTION REPORT

Date: Friday, 08-28-2017
(Day 89)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Sunny & clear
TEMP: Mid 70s
WIND: Light breeze
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	3	Installing water line
McGoldrick Brothers Blasting	1	2	Drilling and blasting ledge for water line installation
Ace Security		3 Flaggers	1 Flagger at each end of work zone plus "Breaker".
Jim's Tree Service	1	2	Clearing edge of right-of-way.

VISITORS

Time	Name	Representing	Remarks
9AM	Jay Arnold	PWD	Checking water main installation and service locations

EQUIPMENT

3 Excavators – CAT 316L, CAT 330D, CAT 314F
2 Smooth Drum Rollers – IR 116D, Volvo 540
1 Dozer – Deer 550H
2 Loaders – CAT 930H, CAT 930M
McGoldrick - 1 FLEXIROC Percussion Rock Drill
Jim's Tree Service - Bobcat Mini-Excavator, Chevy Bucket Truck, Vermeer BC1500 Chipper

TODAY'S CONSTRUCTION ACTIVITIES

Storey Brothers installed approximately 378 lineal feet of water line from STA 34+56 to STA 30+78. Roadway in the work area was watered for dust control.
McGoldrick Brothers drilled and blasted ledge for water service installation.
Tree crew cleared edge of right-of-way north of STA 7+00

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Continue water line installation.
Drill and Blast for water main and water service installation.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Central Maine Power

BY: James C. Manzer, P.E., PTOE TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
August 28, 2017



Extremely shallow ledge at STA 34+50.



Backfilling after water main installation near STA 33+50.