

**DAILY CONSTRUCTION REPORT**

Date: Friday, 08-04-2017  
(Day 73)

**PROJECT:** Middle Road Improvements  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** Storey Brothers  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Sunny  
**TEMP:** Mid 70's  
**WIND:** Calm to light breeze  
**HUMIDITY:** Slightly Humid

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	1	Owner as Lead Operator. Truck Driver assist as needed
Ace Security		2	1 Flagger at each end of road work zone
On Target Utility Services	1	4	2 boom trucks & crews to transfer CMP wires onto new poles
Northeast Safety		2	1 Flagger at each end of pole work zone
McGoldricks	1	3	Blasting for Water main extension
Construction Services & Irrigation (CSI)	1	0	David Bernard - Inspector on behalf of Portland Water District

**VISITORS**

Time	Name	Representing	Remarks

**EQUIPMENT**

2 Excavator – CAT 290D Excavator (supporting blasting) & CAT 316F (grubbing shoulder south of pole work)
1 Loader – Volvo 930H (with sweeper attachment for sweeping up after excavator)
Idle - Komatsu pc78us Mini-Excavator, CAT D5K2 Dozer, Ingersoll SD116DX Roller, Deere 970 Tractor (with Harper-Goossen SB5400 Straw Blower)
2 Boom Trucks (Owned by On Target Utility Services to transfer electrical wires for CMP)

**TODAY'S CONSTRUCTION ACTIVITIES**

McGoldrick resumed blasting ledge for water main extension at northern end of work zone near 95 Middle Road
On Target resumed transfer of CMP wires south of blasting crew. Work nearly complete except for gully & Pole #307.
After favorable water test, Thirsty Turf completed temporary service connections to houses #95, #97, #99, # 100.
Storey Brothers resumed grubbing/excavating for drainage along the shoulder and provided excavator support to blasting operation.

**TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES**

Transfer electrical wires. Resume blasting
Resume finishing work on initial phase prior to driveway apron paving.

**QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Central Maine Power

BY: Jim Manzer, P.E., PTOE TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
August 4, 2017



On Target started day transferring CMP wires just south of Range Way and north of Storey Brothers grubbing and excavating for drainage along the shoulder.



In the early afternoon Storey Brother transistioned to clearing the blasted material.