

DAILY CONSTRUCTION REPORT

Date: Monday, 09-18-2017
(Day 102)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Mostly Cloudy Drizzle
TEMP: Mid 60's
WIND: Calm
HUMIDITY: Humid

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	4	Installing 6-inch underdrain and supporting blasting and gas installation.
Ace Security		4	3 Flaggers plus "Breaker"
Construction Services & Irrigation	1		Dave Bernard, PWD Inspector
McGoldrick Brothers	1	2	Blasting for waterline
Summit Natural gas	1	3	Resume gas main installation

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

3 Excavators – CAT 316L, CAT 330D, CAT 329D
2 Smooth Drum Rollers – IR 116D, Volvo 540
1 Dozer – CAT D5K2
2 Loaders – CAT 930H, CAT 930M

TODAY'S CONSTRUCTION ACTIVITIES

McGoldrick resumed drilling and blasting for water main extension.
Construction Services & Irrigation re-flushed line due to failed water test results.
Summit installed gas main south of 88 Middle Road.
Storey Bros. supported gas main installation and installed 6-inch underdrain from MH-5A (STA 48+50, L) southward.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Continue installing gas main in area skipped due to ledge.
Continue blasting for water main extension.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Central Maine Power

BY: James C. Manzer, P.E., PTOE TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
September 18, 2017



McGoldrick laying out drilling locations prior to blasting for water main extension south of Shirley Lane.



Installing 6-inch underdrain and 4-inch gas main in adjacent trenches south of STA 47+30. Pole 316 in foreground.