

DAILY CONSTRUCTION REPORT

Date: Thur., 04-27-2017
(Day 8)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Cloudy
TEMP: Mid 40's
WIND: Light Breeze
HUMIDITY: Wet

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	2 (Rick Storey & Rob Storey)	4 (Laborers)	
Ace Security	0	4	3 flaggers, 1 back-up at Tuttle & Middle Intersection
PWD	1	0	Inspector for Waterline Connection (Fill in for Dave Bernard)

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 Excavators – Cat 316F (large bucket) Cat 3290L (not in use)		
1 Loader (Cat 930H) – used to move pipe and backfill material		
4 Dump trucks	1 Box Truck (Equipment)	1 Box Truck (Materials)

CONSTRUCTION ACTIVITIES

Work was focused on Phase 1A work for 12" water main connection in Tuttle Road. Work on site included installation of 8'x8' vault, 12"x8" reducing tee, 12" gate valve, 12"x12" tee.
Excavation in Tuttle Road included sawcut of pavement and excavation of proposed and existing water main trenches. Two trench boxes were in use around connection work being completed.
Water main connection work scheduled for Friday and Monday. Water service renewals south of temporary water planned for Tuesday through Friday of next week.

QUALITY ASSURANCE

PWD Inspector, on-site overseeing installation of piping and valves and connection to existing pipe in Tuttle Road.
SME on-site to review erosion control, quantity verification and work on Tuttle Road

DISTRIBUTION:

- 1 File
- 2 SME
- 3 Town of Cumberland
- 4 Storey Brothers, Inc.
- 5 Portland Water District

PAGE 1 OF 3

BY: Dan Diffin, P.E.

TITLE: Project Manager

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
April 27, 2017



Installing 12"x8" tee on 12" line to Vault. Excavating existing 12" water main in Tuttle Road



Connecting 12" water main to vault

CONSTRUCTION PHOTOS
April 27, 2017



Backfill of vault underway