

DAILY CONSTRUCTION REPORT

Date: Tuesday, 06-01-2017
(Day 30)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Overcast - partly sunny
TEMP: 50's to upper 60's
WIND: Calm to light breeze
HUMIDITY: damp

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	0	1 Equipment Operator 1 Laborer	Providing earthwork support for gas line installation by Summit.
Summit Natural Gas	0	4 Installation Technicians	To install 4-inch plastic gas main

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 Excavators – CAT 316F (used excavate for gas line) CAT 330D (reserved removing ledge with hoe ram)
1 Loader - Cat 930H (used to move material and equipment)
1 Roller – Ingersoll SD116DX
1 Dozer – CAT D5k2 (idle but to remain on-site for road work)

CONSTRUCTION ACTIVITIES

Set-up pump for run-off from 158 Middle Road into CB-7E.
Resumed excavation of gas line trench and placed sand bedding.
Encountered ledge requiring removal with a hoe ram that suspended gas line installation.
Near the end of the day, the gas line was placed in the length of trench that was created and backfilled.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.
No Utility Pole work today

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Central Maine Power

PAGE 1 OF 2

BY: Jim Manzer, P.E., PTOE TITLE: Project Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
June 1, 2017



Trench excavated and sand bed placed but progress slowed by ledge removal using a hoe ram (background). Catch Basin CB-8B in foreground.



View facing north depicting gas line alignment relative to poles and catch basins.