

DAILY CONSTRUCTION REPORT

Date: Friday, 06-02-2017
(Day 31)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Mostly Sunny
TEMP: Low 70's
WIND: Light breeze
HUMIDITY: Moderate

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	0	1 Equipment Operator 1 Laborer	Providing earthwork support for gas line installation by Summit.
Summit Natural Gas	0	4 Installation Technicians	To install 4-inch plastic gas main
On-Target	1	2	Installing replacement poles

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 Excavators – CAT 316F (used excavate for gas line) CAT 330D (reserved removing ledge with hoe ram)
1 Loader - Cat 930H (used to move material and equipment)
1 Roller – Ingersoll SD116DX
1 Dozer – CAT D5k2 (idle but to remain on-site for road work)

CONSTRUCTION ACTIVITIES

Set-up pump for run-off from 158 Middle Road into CB-7E.
Resumed ledge removal with hoe ram.
Resumed normal excavation then ledge re-emerged at STA 79+75 and resumed ledge removal with hoe ram.
Crew from On-Target installing poles elsewhere on the project. Installed replacement poles for #313, 314, 318, 320, 321, & 322. A total of 7 new poles have been installed on the project.
Near the end of the day, the gas line was placed in the length of trench that was created and backfilled.
Installed 160 linear feet of 4-inch plastic natural gas main (500 LF for the week).

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Central Maine Power

PAGE 1 OF 2

BY: Jim Manzer, P.E., PTOE TITLE: Project Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
June 2, 2017



Using hoe ram to break up ledge at STA 79+50 just north of 158 Middle Road driveway (Knowles). Pole 338 in the foreground.



New Pole #318 at STA 50+03 in front of 100 Middle Road.