

DAILY CONSTRUCTION REPORT

Date: Wednesday, 05-10-2017
(Day 15)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Partly cloudy
TEMP: 55
WIND: Light Breeze
HUMIDITY: Dry

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1 (Rick Storey)	3 (Laborers)	Laborers operate equipment as needed
Ace Security	0	3 (Flaggers)	1 Flagger at each end of work zone

VISITORS

Time	Name	Representing	Remarks
11:45 AM	Rob Storey	Storey Bros	

EQUIPMENT

3 Excavators – Cat 316F (active in work zone), CAT 315cL, CAT 305E		
1 Loader - Cat 930H – Used to transport backfill material, equipment, etc.		
1 Roller - Volvo 540		
2 Dump trucks	1 Box Truck (Equipment)	1 Box Truck (Materials)
1 Bulldozer – CAT D5K2 LGP (used to strip and pre-grade area prior to installation of underdrain.		

CONSTRUCTION ACTIVITIES

Work completed prior to our arrival included installation of CB-7E and the 30-in diameter cross culvert at STA 78+26 +/-.
At the time of our visit, the contractor was installing 15-in diameter underdrain on the west side of the roadway at STA 77+50 +/-.

QUALITY ASSURANCE

SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.

DISTRIBUTION:

- 1 File
- 2 SME
- 3 Town of Cumberland
- 4 Storey Brothers, Inc.
- 5 Portland Water District

PAGE 1 OF 2

BY: Jeff Read, P.E.

TITLE: Project Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
May 10, 2017



Installing 15-in diameter underdrain at STA 77+50 +/-



30-in diameter cross culvert outlet at STA 78+26 +/-



Cross culvert installation at STA 78+26 +/-



CB-7E