

WEEKLY CONSTRUCTION REPORT

PROJECT: MIDDLE ROAD IMPROVEMENTS

PERIOD ENDING: FRI, 19 May 2017

JOB NO.: 16047.00

CLIENT: TOWN OF CUMBERLAND

CONTRACTOR: STOREY BROTHERS, INC.

PROJECT MANAGER: DAN DIFFIN

AVERAGE FIELD FORCE			
Name of Contractor	Non-manual	Manual	Remarks
STOREY BROTHERS INC.	1	3	RICK STOREY, CREW CHIEF
ACE SECURITY		3	FLAGGING
CONSTRUCTION SERVICES AND IRRIGATION, INC. (CSI)	1		DAVID BERNARD INSPECTOR FOR PWD
VISITORS			
Date	Name	Representing	Remarks
5/18	Skip McKay	CMP	Reviewing pole relocations
5/18	Eric Linquist	CMP	Reviewing pole relocations
5/18	Dennis Fasulo	PWD	Dig safe checking for pole relocations
TYPICAL EQUIPMENT ON-SITE			
1 to 4 EXCAVATORS, 1- MINI EXCAVATOR, 1- LOADER, 2 ROLLER, 2-4 DUMP TRUCKS & 2-BOX TRUCKS FOR MATERIALS AND EQUIPMENT			
CONSTRUCTION ACTIVITIES			
5/15 – Installed new 12-inch underdrain from catch Basin CB-7C to CB-7B.			
5/16 – Installed new 12-inch underdrain from catch Basin CB-7B to C7A and installed 6-inch underdrain upstream of CB-7A.			
5/17 – Made the final connection for the reconfigured water main connection at Middle & Tuttle in side lot of 163 Middle Road.			
5/18 – Finished installation of 6-inch underdrain upstream of catch basin CB-7A.			
5/19 – Installed 15” underdrain from STA 58+60, Left (just south of 116 Middle) northward to just north of 122 Middle Road.			
QUALITY ASSURANCE:			
PWD Inspector, on-site overseeing installation of piping and valves and connection to existing pipe in Tuttle Road.			
SME on-site to review erosion control, quantity verification and work on Tuttle Road			

DISTRIBUTION:

PAGE 1 OF 1 PAGE

1. Owner – Town of Cumberland
2. Contractor - Storey Brothers
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: James, C. Manzer, P.E., PTOE

TITLE: FIELD ENGINEER

**TOWN OF CUMBERLAND
MIDDLE ROAD IMPROVEMENTS
PHOTOGRAPHS (May 15 - May 19)**



Photograph 1: Structure for catch basin CB-7B just south of 142 Middle Road driveway.



Photograph 2: Shallow ledge as high as road subgrade at STA 73+15 in front of 146 Middle Road.

**TOWN OF CUMBERLAND
MIDDLE ROAD IMPROVEMENTS
PHOTOGRAPHS (May 15 - May 19)**



Photograph 3: Stripping and rough grading at Butterworth Farm ahead of underdrain installation.



Photograph 4: Installation of 12-inch underdrain from 142 to 140 Middle Road.

**TOWN OF CUMBERLAND
MIDDLE ROAD IMPROVEMENTS
PHOTOGRAPHS (May 15 - May 19)**



Photograph 5: 12"x10" adapter installed on existing 10-inch water main that runs parallel to Tuttle in side yard of 163 Middle Road.



Photograph 6: Installing elbow to connect new 12-inch main from vault to the 12-inch pipe extending from the reducer pictured above.

**TOWN OF CUMBERLAND
MIDDLE ROAD IMPROVEMENTS
PHOTOGRAPHS (May 15 - May 19)**



Photograph 7: Resuming the installation of 6-inch underdrain to terminate at stake in foreground at STA 68+80 in front of Butterworth Farm.



Photograph 8: 122 Middle Road prior to stripping and installation of 15-inch underdrain.

**TOWN OF CUMBERLAND
MIDDLE ROAD IMPROVEMENTS
PHOTOGRAPHS (May 15 - May 19)**



Photograph 9: Outlet of 15-inch underdrain south of driveway for 116 Middle Road near STA 58+65.



Photograph 10: Placing Type D gravel backfill over 15-inch underdrain south of 122 Middle Road.