

ENVIRONMENTAL · CIVIL · GEOTECHNICAL · WATER · COMPLIANCE

#### SEVEE & MAHER ENGINEERS, INC.

### **DAILY CONSTRUCTION REPORT**

Date: Wednesday, 4-22-2020

TITLE:

Civil Engineer

2020 Tuttle Road Sidewalk Extension **WEATHER:** PROJECT: Clear CLIENT: Town of Cumberland TEMP: Low 50s Storey Brothers WIND: High **CONTRACTOR:** Dan Diffin, P.E. **HUMIDITY:** Mild PROJECT MANAGER:

### **FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	3	Earthwork Contractor

#### **VISITORS**

Time	Name	Representing	Remarks
2:00 pm	Nick Thompson	SME	Site Observation

### **EQUIPMENT**

2 – Excavators		
1 – Roller		
1 – Loader		
1 – Dump Truck		

### **TODAY'S CONSTRUCTION ACTIVITIES**

- Clear and grub limits of sidewalk construction.
- Install erosion control measures along project extents.

### **ANTICIPATED CONSTRUCTION ACTIVITIES**

- Begin installation of drainage structures and piping.

#### **QUALITY ASSURANCE**

SME on site to oversee progress, facilitate communications, and inspect erosion control measures.

- Two 4" pvc drains we uncovered at 224 Tuttle Road. A 4" drain pipe will be installed to intercept the drains and tie into CB 1+70.

BY: Nick Thompson

### DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers

# SEVEE & MAHER ENGINEERS, INC. CONSTRUCTION PHOTOS APRIL 22, 2020



Photo 1 – View of area in front of 196 Tuttle Road



Photo 2 – Silt fence in front of 220 Tuttle Road

# SEVEE & MAHER ENGINEERS, INC. CONSTRUCTION PHOTOS APRIL 22, 2020



Photo 3 – Silt fence in front of 196 Tuttle Road



Photo 4 – Silt fence near STA 10+00 Tuttle Road

# SEVEE & MAHER ENGINEERS, INC. CONSTRUCTION PHOTOS APRIL 22, 2020



Photo 5 – Area in front of 224 Tuttle Road where one of the 4 inch drain pipes is located



Photo 6 – Area in front of 224 Tuttle Road with second 4 inch drain pipe