

DAILY CONSTRUCTION REPORT

Date: Thursday, 4-30-2020

PROJECT: 2020 Tuttle Road Sidewalk Extension
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Overcast, PM Showers
TEMP: Low 50s
WIND: Light
HUMIDITY: Medium

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	3	Earthwork Contractor

VISITORS

Time	Name	Representing	Remarks
11:00 am	Nick Thompson	SME	Site Observation

EQUIPMENT

2 – Excavators
1 – Roller
1 – Loader
1 – Dump Truck
1 - Bull Dozer

TODAY'S CONSTRUCTION ACTIVITIES

- Removed existing cross culvert at approximate STA 2+75
- Began pavement removal and gravel placement for curb pad.

ANTICIPATED CONSTRUCTION ACTIVITIES

- Continue removing pavement and grading for new curb pad. (Weather permitting)

QUALITY ASSURANCE

SME on site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers

BY: Nick Thompson

TITLE: Civil Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
APRIL 30, 2020



Photo 1 – Removing pavement and grading for curb pad



Photo 2 – Preparing for curb pad

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
APRIL 30, 2020



Photo 3 – Grading for curb pad



Photo 4 – Preparing subgrade for curb pad