

DAILY CONSTRUCTION REPORT

Date: Thursday, 05-10-2018

PROJECT: Tuttle Road Sidewalk Extension
And Road Reconstruction
CLIENT: Town of Cumberland
CONTRACTOR: A.H. Grover, Inc.
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Overcast
TEMP: Low 60"s
WIND: Light
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	3	Drainage Improvements and sidewalk subgrade
Project Flagging		3	

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 - Excavators
1 - Plate Tamp
1 - Sweeper
1 - Loader

TODAY'S CONSTRUCTION ACTIVITIES

-Crew installed drain manhole 1
-Crew continued installation of 15 inch HDPE storm drain
-Crew continued working on subgrade for sidewalk

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Continue installation of 15 inch HDPE storm drain toward Town Hall and sidewalk subgrade.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 10, 2018



Photo 1 – Excavating for drain manhole 1



Photo 2 – Excavating for drain manhole 1

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 10, 2018



Photo 3 – Installing 15 inch HDPE storm drain



Photo 4 – Installing 15 inch HDPE storm drain

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 10, 2018



Photo 5 – Installing 15 inch storm drain across from Maurice Way



Photo 6 – Excavator above is excavation for water service sleeve

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 10, 2018



Photo 7 – Drain manhole 1



Photo 8 – Compacting soil over 15 inch HDPE Storm drain