

**DAILY CONSTRUCTION REPORT**

Date: Thursday, 05-17-2018

**PROJECT:** Tuttle Road Sidewalk Extension  
And Road Reconstruction  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** A.H. Grover, Inc.  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Partly Sunny  
**TEMP:** Mid 70's  
**WIND:** Light  
**HUMIDITY:** Low

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	4	Drainage Improvements and sidewalk subgrade
Project Flagging		3	

**VISITORS**

Time	Name	Representing	Remarks

**EQUIPMENT**

2 - Excavators
1 - Plate Tamp
1 - Sweeper
1 - Loader

**TODAY'S CONSTRUCTION ACTIVITIES**

-Crew completed constructing block retaining wall in front of 280 Tuttle Road

**TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES**

Crew will install inserta tee for perimeter drain at 280 Tuttle Road and continue shaping for sidewalk

**QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
MAY 17, 2018



Photo 1 – Placing stone behind block retaining wall



Photo 2 – Placing block for retaining wall in front of 280 Tuttle Road



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
MAY 17, 2018



Photo 3 – Behind block retaining wall in front of 280 Tuttle Road



Photo 4 – Block retaining wall in front of 280 Tuttle Road



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
MAY 17, 2018



Photo 5 – Block retaining wall in front of 280 Tuttle Road



Photo 6 – Block retaining wall in front of 280 Tuttle Road