

DAILY CONSTRUCTION REPORT

Date: Wednesday, 05-23-2018

PROJECT: Tuttle Road Sidewalk Extension
And Road Reconstruction
CLIENT: Town of Cumberland
CONTRACTOR: A.H. Grover, Inc.
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: High 70's
WIND: Light
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	3	Drainage Improvements and sidewalk subgrade
Project Flagging		3	

VISITORS

Time	Name	Representing	Remarks
	Three Personal	Portland Water District	On-site to repair air release valves

EQUIPMENT

2 - Excavators
1 - Plate Tamp
1 - Sweeper
1 - Loader

TODAY'S CONSTRUCTION ACTIVITIES

-Crew excavated out air release valves at both ends of the project to assist PWD with repair so PWD can shut down the water main for hydrant relocation.
-Crew had sub-contractor on site to sawcut edge of pavement so crew can install pad for curbing machine.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Crew will continue to excavate and prepare subgrade for sidewalk extension
Possibly set frames and grates/covers

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 23, 2018



Photo 1 – Water service for 280 Tuttle Road



Photo 2 – Saw cutting pavement for curb installation

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 23, 2018



Photo 3 – Saw cutting pavement for curb installation



Photo 4 – Subgrade for sidewalk extension near Town Hall