

DAILY CONSTRUCTION REPORT

Date: Tuesday, 5-26-2020

PROJECT: 2020 Tuttle Road Sidewalk Extension
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Sunny
TEMP: Low 80s
WIND: Moderate
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	4	Earthwork Contractor

VISITORS

Time	Name	Representing	Remarks
11:00 AM	Nick Thompson	SME	Site Observation

EQUIPMENT

2 – Excavator
1 – Roller
1 – Dump Truck

TODAY'S CONSTRUCTION ACTIVITIES

- Worked on granite wall in front of 198 Tuttle Road that was installed in place of a block retaining wall.
- Installed guardrail on the northwest side of Tuttle Road over the 12 – foot culvert.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

- Prep Crossing Brook for sidewalk. Loam, seed, and mulch.

QUALITY ASSURANCE

SME on site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers

BY: Nick Thompson

TITLE: Civil Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 26, 2020



Photo 1 – Installing granite wall in front of 198 Tuttle Road



Photo 2 – Installing granite wall in front of 198 Tuttle Road

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 26, 2020



Photo 3 – Installing guardrail over 12 – culvert on northwest side of Tuttle Road



Photo 4 – Installing guardrail over 12 – foot culvert on northwest side of Tuttle Road