

DAILY CONSTRUCTION REPORT

Date: Wednesday, 06-13-2018

PROJECT: Tuttle Road Sidewalk Extension
And Road Reconstruction
CLIENT: Town of Cumberland
CONTRACTOR: A.H. Grover, Inc.
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: High 70's
WIND: 8-10 mph
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	3	Drainage Improvements and sidewalk subgrade
Project Flagging		3	

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 - Excavators
1 - Plate Tamp
1 - Sweeper
1 - Loader

TODAY'S CONSTRUCTION ACTIVITIES

-Crew replaced dual culverts in front of 272 Tuttle Road with two 36 inch HDPE culverts

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Crew will begin preparing for pavement pad for curb placement.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 13, 2018



Photo 1 – Installing the first two sections of 36 inch HDPE dual culverts



Photo 2 – First two sections of 36 inch HDPE dual culverts

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 13, 2018



Photo 3 – Installing 36 inch HDPE dual culverts



Photo 4 – Backfilling 36 inch HDPE dual culverts

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 13, 2018



Photo 3 – Backfilling 36 inch HDPE dual culverts



Photo 4 – 36 inch HDPE dual culverts installed