

DAILY CONSTRUCTION REPORT

Date: Thursday, 06-14-2018

PROJECT: Tuttle Road Sidewalk Extension
And Road Reconstruction
CLIENT: Town of Cumberland
CONTRACTOR: A.H. Grover, Inc.
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: High 70's
WIND: 8-10 mph
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	4	Drainage Improvements and sidewalk subgrade
Project Flagging		3	

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 - Excavators
1 - Plate Tamp
1 - Sweeper
1 - Loader

TODAY'S CONSTRUCTION ACTIVITIES

-Crew worked on prepping for paved curb pad.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Crew will have paving subcontractor onsite to pave curb pad and cross trenches.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 14, 2018



Photo 1 – Prepped curb pad near Town Hall



Photo 2 – Prepped curb pad in front of 280 Tuttle Road

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 14, 2018



Photo 3 – Prepping for pavement replacement in area of significant cracking just before rail road tracks



Photo 4 – Prepping for curb pad in front of 272 Tuttle Road