

DAILY CONSTRUCTION REPORT

Date: Wednesday, 07-18-2018

PROJECT: Tuttle Road Sidewalk Extension
And Road Reconstruction
CLIENT: Town of Cumberland
CONTRACTOR: A.H. Grover, Inc.
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: Low 80's
WIND: Calm
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	2	Pavement removal
Project Flagging		3	

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 - Excavators
1 - Roller
1 - Sweeper
1 - Loader

TODAY'S CONSTRUCTION ACTIVITIES

Crew began removing pavement for road reconstruction near PWD pump house

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Continue pavement removal for road reconstruction
Begin water main work

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 18, 2018



Photo 1 – Pavement removal near October Farms Way on south side of road



Photo 2 – 8 to 10 inches of pavement on Tuttle Road

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 18, 2018



Photo 1 – Pavement removal near October Farms Way on north side of road



Photo 2 – Compacting gravel on north side of Tuttle Road near PWD pump house