

**DAILY CONSTRUCTION REPORT**

Date: Tuesday, 08-28-2018

**PROJECT:** Tuttle Road Sidewalk Extension  
And Road Reconstruction  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** A.H. Grover, Inc.  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Clear  
**TEMP:** Low 90's  
**WIND:** Calm  
**HUMIDITY:** High

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	1	
Project Flagging		3	
Dayton Sand & Gravel	1	8	Paving Crew

**VISITORS**

Time	Name	Representing	Remarks

**EQUIPMENT**

1 - Excavator
1 - Roller
1 - Sweeper
Dayton Equipment - Paver, sidewalk paver, skid steer with bucket and sweeper attachment, 3 smooth drum rollers, and rack truck with trailer

**TODAY'S CONSTRUCTION ACTIVITIES**

Pave sidewalk and driveway aprons, STA 0+00 to STA 12+75.
Install loam at esplanade sections and back-up new pavement edges with loam

**TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES**

Hydroseed esplanade and road/sidewalk backslopes, STA 0+00 to STA12+75.

**QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Jeff Read

TITLE: Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS

AUGUST 28, 2018



Photo 1 – Apron installation at Bunker's Way



Photo 2 – Sidewalk installation STA 0+00



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
AUGUST 28, 2018



Photo 3 – Apron installation at October Farm Lane



Photo 4 – Sidewalk installation STA 5+00



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
AUGUST 28, 2018



Photo 5 – Installing loam at esplanade, STA 2+00



Photo 6 – Sidewalk installation, STA 12+00