

DAILY CONSTRUCTION REPORT

Date: Friday, 08-03-2018

PROJECT: Tuttle Road Sidewalk Extension
And Road Reconstruction
CLIENT: Town of Cumberland
CONTRACTOR: A.H. Grover, Inc.
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: High 80's
WIND: Calm
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	6	Culvert Installation
Project Flagging		3	

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 - Excavators
1 - Roller
1 - Sweeper
1 - Loader

TODAY'S CONSTRUCTION ACTIVITIES

Grover crew continued box cut at east end of project area and built out slope in fill area
Grover crew replaced culverts and regraded driveway entrance at Bunkers Way

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Begin placing base gravel and bring existing manholes to grade.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
AUGUST 3, 2018



Photo 1 – Clearing and preparing to installed dual 48 inch culverts at Bunkers Way



Photo 2 – Clearing and preparing to installed dual 48 inch culverts at Bunkers Way

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
AUGUST 3, 2018



Photo 3 – ECM along the toe of the slope



Photo 4 – New 48 inch dual culverts at Bunkers Way