

WEEKLY CONSTRUCTION REPORT

PROJECT: TUTTLE ROAD SIDEWALK EXTENSION
 AND ROAD RECONSTRUCTION
 JOB NO.: 15221.00
 CLIENT: TOWN OF CUMBERLAND
 CONTRACTOR: A.H. GROVER, INC.
 PROJECT MANAGER: DAN DIFFIN

PERIOD ENDING: WED., 13 June 2018

AVERAGE FIELD FORCE			
Name of Contractor	Non-manual	Manual	Remarks
A.H. GROVER INC	1	2-4	On-site 06/13
Project Flagging (Flagging)	0	3	On-site 06/13

VISITORS			
Date	Name	Representing	Remarks

TYPICAL EQUIPMENT ON-SITE
1-2 EXCAVATORS, 1 LOADER, 1 SWEEPER & 1 ROLLER (A.H. GROVER, INC.)

CONSTRUCTION ACTIVITIES
Thurs., 06/07 – No work
Fri., 06/08 – No work
Sat., 06/09 & Sun., 06/10 – No Work
Mon., 06/11 – No Work
Tues., 06/12 – No Work
Wed., 06/13 – Replaced dual culverts in front of 272 Tuttle Road with two 36 inch HDPE culverts

PROJECTED CONSTRUCTION ACTIVITIES
Thurs., 06/14 – Prep for curb pad
Fri., 06/15 – Pave curb pad and cross trenches
Sat., 06/16 & Sun., 06/17 – No Work
Mon., 06/18 – Place slip form curbing from Town Hall to rail road tracks
Tues., 06/19 – Begin prepping and grading for sidewalk extension
Wed., 06/20– Continue prepping and grading for sidewalk extension

QUALITY ASSURANCE:
SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.

DISTRIBUTION:

1. Owner – Town of Cumberland
2. Contractor – A.H. Grover, Inc.
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: Nick Thompson

TITLE: FIELD ENGINEER
 PAGE 1 OF 1 PAGE



Photograph 1 – Wednesday, June 13th – Installing first two sections of 36 inch dual culverts



Photograph 2: Wednesday, June 13th – Installing first two sections of 36 inch HDPE dual culverts



Photograph 3 - Wednesday, June 13th – Backfilling 36 inch HDPE dual culverts



Photograph 4 - Wednesday, June 13th – 36 inch HDPE dual culverts