

WEEKLY CONSTRUCTION REPORT

PROJECT: TUTTLE ROAD SIDEWALK EXTENSION
AND ROAD RECONSTRUCTION
JOB NO.: 15221.00
CLIENT: TOWN OF CUMBERLAND
CONTRACTOR: A.H. GROVER, INC.
PROJECT MANAGER: DAN DIFFIN

PERIOD ENDING: WED., 20 June 2018

AVERAGE FIELD FORCE

| Name of Contractor | Non-manual | Manual | Remarks |
|-----------------------------|------------|--------|-----------------------------|
| A.H. GROVER INC | 1 | 2-4 | On-site 06/14 through 06/20 |
| Project Flagging (Flagging) | 0 | 3 | On-site 06/14 through 06/20 |
| Dayton Paving | 1 | 6 | On-site 06/15 |
| Dirigo Slipform | 1 | 5 | On-site 06/18 |
| | | | |
| | | | |

VISITORS

| Date | Name | Representing | Remarks |
|------|------|--------------|---------|
| | | | |
| | | | |
| | | | |
| | | | |

TYPICAL EQUIPMENT ON-SITE

1-2 EXCAVATORS, 1 LOADER, 1 SWEEPER & 1 ROLLER (A.H. GROVER, INC.)

CONSTRUCTION ACTIVITIES

Thurs., 06/14 – Prepared for paved curb pad from town hall to rail road tracks.
Fri., 06/15 – Dayton Paving on site to pave curb pad and cross trenches from town hall to rail road tracks.
Sat., 06/16 & Sun., 06/17 – No Work
Mon., 06/18 – Dirigo Slipform on-site to place concrete slipform curb from rail road tracks to town hall.
Tues., 06/19 – Began placing and grading gravel for new sidewalk extension.
Wed., 06/20 – Continued placing and grading gravel for new sidewalk extension.

PROJECTED CONSTRUCTION ACTIVITIES

Thurs., 06/21 – Install applicable valves on other side of rail road tracks for temporary water installation
Fri., 06/22 – Continue placing and grading gravel for sidewalk extension
Sat., 06/23 & Sun., 06/24 – No Work
Mon., 06/25 – Dayton Paving will be on-site to pave new sidewalk extension. Begin temporary water installation
Tues., 06/26 – Begin site clean up. Loam, seed, and mulch
Wed., 06/27 – Continue site clean up

QUALITY ASSURANCE:

SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.

DISTRIBUTION:

1. Owner – Town of Cumberland
2. Contractor – A.H. Grover, Inc.
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: Nick Thompson

TITLE: FIELD ENGINEER
PAGE 1 OF 1 PAGE



Photograph 1 – Thursday, June 14th – Prepping for curb pad



Photograph 2: Thursday, June 14th – Prepping for pavement



Photograph 3 - Friday, June 15th – Paving curb pad



Photograph 4 - Friday, June 15th – Paving cross trench in front of 280 Tuttle Road



Photograph 5 - Monday, June 18th – Laying out for curb near rail road tracks



Photograph 6 - Monday, June 18th – Concrete slipform curb near rail road tracks



Photograph 7 - Tuesday, June 19th – Placing and grading gravel for sidewalk at 290 Tuttle Road



Photograph 8 - Tuesday, June 19th – Compacting gravel for sidewalk extension



Photograph 9 - Wednesday, June 20th – Placing gravel for sidewalk at 280 Tuttle Road



Photograph 10 - Wednesday, June 20th – Placing and grading gravel for sidewalk near 272 Tuttle