



GORRILL
PALMER

FIELD OBSERVATION REPORT

Project: Birch Lane Drainage Improvements
Client: Town of Cumberland
GP Field Rep: Asher J. Anderson (AJA)
Weather: Clear
Time onsite: 8:20 am – 8:40 am (AJA)

GPCEI Project No: 1636.55
Visit Date: April 10, 2017
Report Date: April 10, 2017
Temp. Range: 60-65°F

Storey Brothers Excavation

Crew: 1- Foreman/Owner (Rick Storey), 2 Laborers

Equipment: 1-Cat 930H Loader, 1-Cat M315 Excavator, 1- Sweeper, 1- Small Plate Compactor, 1- Equipment Truck w/ Trailer

Distribution: File, Bill Shane, Chris Bolduc

Work in Progress

- Crew was preparing site for excavation and unloading materials.

Discussions/Observation

- 8:20 am – AJA on site. Crew was unloading catch basins, frames, and pipe.
- 8:30 am – AJA and Rick Storey met to discuss the project and exchange contact information.
- 8:30 am – Rick Storey and AJA looked at the installation locations for the two catch basins. The catch basin on the north side of the road would be installed between the sewer and gas lines, turning the offset top to have the back side of the frame as close to the curb as possible. Catch basin on the south side of the street would be installed so the back side of the frame was along the curb. The length of pipe between the two structures would increase from the plan length of 14' to 16'.
- 8:40am – AJA off site.

Schedule of Work

- Catch basin installation to occur 4/11/17

Prepared By: Asher Anderson

Reviewed By: Doug Reynolds, PE

If there are any discrepancies, please notify the sender immediately



Catch basins and frames delivered to the site.