



**GORRILL
PALMER**

DAILY FIELD OBSERVATION REPORT

Project: Birch Lane Drainage Improvements
Client: Town of Cumberland
GP Field Rep: Ben Grondin (BG), Asher J. Anderson (AJA)
Weather: Clear
Time onsite: 9:30 am – 12:00 am (AJA)

GPCEI Project No: 1636.55
Visit Date: April 25, 2017
Report Date: April 25, 2017
Temp. Range: 42-45°F

Glidden Excavation and Paving:

Personnel – 1- Foreman (Bob), 5- Laborers
Equipment – 1 – Skid Steer, 1 – Curb Machine, 1 – Truck

Distribution: File, Bill Shane, Chris Bolduc

Work in Progress

- Glidden Paving crew installed curb on both sides of the project.

Discussions/Observation

- 9:30 am – AJA arrived on site. Crew was unloading equipment.
- 9:45 am – Crew was set up to begin curb installation. AJA requested that tack be applied to base pavement prior to curb installation. No tack was currently on site, but was on its way.
- 10:00 am – Tack arrived on site. Crew applied tack to base pavement and began curb installation.
- 11:15 am – Curb installation was complete. AJA directed Bob to have the portion of curb on the southern side of the road at the top of the hill repaired. Curb had humps in it.
- 11:45 am – Curb repair was complete. Crew left the site. AJA left the site.

Schedule of Work

- Surface pavement installation date TBD.

Prepared By: Asher J. Anderson

Reviewed By: Doug Reynolds, PE

If there are any discrepancies, please notify the sender immediately



Curb installation on Birch Lane



Completed curb installation on birch lane.