



**GORRILL
PALMER**

DAILY FIELD OBSERVATION REPORT

Project: Birch Lane Drainage Improvements
Client: Town of Cumberland
GP Field Rep: Asher J. Anderson (AJA)
Weather: Cloudy
Time onsite: 11:00 am – 1:30 pm (AJA)

GPCEI Project No: 1636.55
Visit Date: May 11, 2017
Report Date: May 11, 2017
Temp. Range: 50-60°F

Glidden Excavation and Paving:

Personnel – 1- Foreman (Bob), 8- Laborers
Equipment – 1 – Skid Steer, 1 – Curb Machine, 1 – Truck

Distribution: File, Bill Shane, Chris Bolduc

Work in Progress

- Glidden Paving crew installed temporary curb on the south side of the road, west of the previously installed curb.

Discussions/Observation

- 11:00 am – AJA arrived on site. Crew was unloading equipment.
- 11:30 am – Tack was applied to existing pavement where temporary curb was to be installed. AJA and Bob discussed driveway apron paving.
- 12:00 pm – Load of mix arrived on site. Mix was described as 9.5mm with curb fibers. Curb installation began. Bob had previously contacted Doug Reynolds (DR) to request permission to use a shorter Cape Cod style curb mold. DR approved the request.
- 12:45 pm – Curb installation was complete. Crew began to pave driveway aprons.
- 1:15 pm – Driveway apron paving complete. AJA left the site.

Prepared By: Asher J. Anderson

Reviewed By: Doug Reynolds, PE

If there are any discrepancies, please notify the sender immediately



Curb installation on Birch Lane



Driveway apron installation on Birch Lane