



ENVIRONMENTAL • CIVIL • GEOTECHNICAL • WATER • COMPLIANCE

Date: Monday, 07-17-2017
(Day 6)

PROJECT: CCD/ Woodwaste Landfill Closure
CLIENT: Town of Cumberland
CONTRACTOR: AH Grover
PROJECT MANAGER: Brian Pierce, P.E.

WEATHER: Mostly Sunny
TEMP: Upper 70's
WIND: Calm
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
AH Grover	1	1	Erosion control and clearing

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

1 Dozer - Deere 650K LGP
1 Dump - Terex TA 30
1 Excavator - Volvo FC360B LC
1 Loader- Deere 624 K

CONSTRUCTION ACTIVITIES

Placing erosion control and clearing.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 AH Grover

BY: Charlie Burnham TITLE: Project Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
July 17, 2017



Placing silt fence and bark mulch berm for erosion control.



Clearing and grubbing inside clearing limits.



Brush and waste pile to be placed onsite.