

**Date:** Monday, 07-20-2017  
(Day 9)

**PROJECT:** CCD/ Woodwaste Landfill Closure  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** AH Grover  
**PROJECT MANAGER:** Brian Pierce, P.E.

**WEATHER:** Mostly Cloudy  
**TEMP:** Mid 80's  
**WIND:** Calm  
**HUMIDITY:** High

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
AH Grover	1	2	Preparing Subgrade

**VISITORS**

Time	Name	Representing	Remarks

**EQUIPMENT**

2 Dozers - Deere 650K LGP and 750 J
1 Dump - Terex TA 30
1 Excavator - Volvo FC360B LC
1 Loader- Deere 624 K
1 Roller - Ingersoll Rand Pro Pac Series 110

**CONSTRUCTION ACTIVITIES**

Continued to cut east of the compost pad and fill the southwestern corner of the landfill.

**QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 AH Grover

BY: Charlie Burnham

TITLE: Project Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
July 20, 2017



Fill excavated from east of the compost pad, placed at edge of slope, and pushed into place.



Cuts east of the compost pad.





Removing Compost Piles.