

Date: Monday, 07-21-2017
(Day 10)

PROJECT: CCD/ Woodwaste Landfill Closure
CLIENT: Town of Cumberland
CONTRACTOR: AH Grover
PROJECT MANAGER: Brian Pierce, P.E.

WEATHER: Mostly Cloudy
TEMP: Mid 80's
WIND: Calm
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
AH Grover	1	2	Removing Compost Pad and Preparing Subgrade

VISITORS

Time	Name	Representing	Remarks
10:00 am	Steve Ferrar	MDEP	Bi-weekly construction meeting

EQUIPMENT

2 Dozers - Deere 650K LGP and 750 J
1 Dump – Terex TA 30
1 Excavator – Volvo FC360B LC
1 Loader- Deere 624 K
1 Roller – Ingersoll Rand Pro Pac Series 110

CONSTRUCTION ACTIVITIES

Spread existing compost piles across the top of slope and then rolled to consolidate.
Stockpiled gravel from existing compost pad on the pad outside the limits of waste.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 AH Grover

BY: Charlie Burnham

TITLE: Project Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
July 21, 2017



The compost piles left on site were spread across the top of slope.



The existing gravel pad was scraped off and then stockpiled in the background.



Once spread, the compost was rolled to minimize the impact to fill volume.