

Date: Monday, 07-24-2017
(Day 11)

PROJECT: CCD/ Woodwaste Landfill Closure
CLIENT: Town of Cumberland
CONTRACTOR: AH Grover
PROJECT MANAGER: Brian Pierce, P.E.

WEATHER: Cloudy and Rainy
TEMP: Mid 60's
WIND: Calm
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
AH Grover	1	2	Removing Compost Pad and Preparing Subgrade

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 Dozers - Deere 650K LGP and 750 J
1 Dump – Terex TA 30
1 Excavator – Volvo FC360B LC
1 Loader- Deere 624 K
1 Roller – Ingersoll Rand Pro Pac Series 110

CONSTRUCTION ACTIVITIES

Removing waste from under compost pad and continuing to fill the southwest corner of the landfill.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 AH Grover

BY: Charlie Burnham

TITLE: Project Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
July 24, 2017



Removing waste from under compost pad and preparing the subgrade.



Placing the cut from the compost pad on the southwest slope of the landfill.



Pulling back the waste from under the compost pad.