



Date: Friday, 07-28-2017
(Day 17)

PROJECT: CCD/ Woodwaste Landfill Closure
CLIENT: Town of Cumberland
CONTRACTOR: AH Grover
PROJECT MANAGER: Brian Pierce, P.E.

WEATHER: Sunny
TEMP: Low 80's
WIND: Calm
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
AH Grover	1	1	One dozer operator and one roller.

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 Dozers - Deere 650K LGP and 750 J
1 Dump - Terex TA 30
1 Loader- Deere 624 K
1 Roller - Ingersoll Rand Pro Pac Series 110
8 Dump - Trucks

CONSTRUCTION ACTIVITIES

Placed a twelve-inch lift of barrier soil in the compost pad area.
Began the second lift (six inches) of barrier soil.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 AH Grover

BY: Charlie Burnham

TITLE: Project Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
July 28, 2017



Barrier soil was placed in a twelve-inch lift starting at the entrance ramp compost pad area.



Density testing for the twelve-inch lift was completed near the end of day Friday.