

Date: Monday, 07-31-2017
(Day 18)

PROJECT: CCD/ Woodwaste Landfill Closure
CLIENT: Town of Cumberland
CONTRACTOR: AH Grover
PROJECT MANAGER: Brian Pierce, P.E.

WEATHER: Sunny
TEMP: Low 80's
WIND: Calm
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
AH Grover	1	1	One dozer operator and one roller.

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

1 Dozers - Deere 650K LGP
1 Dump - Terex TA 30
1 Loader- Deere 624 K
1 Roller - Ingersoll Rand Pro Pac Series 110
8 Dump - Trucks

CONSTRUCTION ACTIVITIES

Finished the barrier soil under the compost pad area and laid non-woven geotextile over the area.
Began placing common borrow over the fabric.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 AH Grover

BY: Charlie Burnham

TITLE: Project Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
July 31, 2017



Placing the last lift of barrier soil over the northeast corner of the compost pad area.



Compacting the first lift of common borrow with the geotextile stapled underneath.



From the south side of the compost pad looking north. Gas vent sand layer on the bottom, with clay and then common borrow on top.