

Date: Monday, 08-14-2017
(Day 28)

PROJECT: CCD/ Woodwaste Landfill Closure
CLIENT: Town of Cumberland
CONTRACTOR: AH Grover
PROJECT MANAGER: Brian Pierce, P.E.

WEATHER: Sunny
TEMP: Low 80's
WIND: Light
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
AH Grover	1	0	One dozer operator placing gas vent sand, barrier soil, and top soil on eastern slope of landfill

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

1 Dozers - Deere 650K LGP
1 Dump - Terex TA 30
1 Loader- Deere 624 K
1 Roller - Ingersoll Rand Pro Pac Series 110
2 Excavators - Komatsu PC 78US and Komatsu PC 228 US LC

CONSTRUCTION ACTIVITIES

Finalized waste grading on eastern slope.
Placed gas vent sand, barrier soil and top soil on eastern slope.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 AH Grover

BY: Charlie Burnham

TITLE: Project Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
August 14, 2017



Blacing barrier soil in north eastern corner of landfill.



The edge of the barrier soil on the northeastern slope of the landfill.