



ENVIRONMENTAL • CIVIL • GEOTECHNICAL • WATER • COMPLIANCE

SEVEE & MAHER ENGINEERS, INC

DAILY CONSTRUCTION REPORT

Date: Tuesday, 08-15-2017
(Day 29)

PROJECT: CCD/ Woodwaste Landfill Closure
CLIENT: Town of Cumberland
CONTRACTOR: AH Grover
PROJECT MANAGER: Brian Pierce, P.E.

WEATHER: Sunny
TEMP: Low 80's
WIND: Light
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
AH Grover	2	2	One dozer operator finished the cover system. An excavator operator and truck driver with another laborer installed the riprap along the toe of slope.

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

1 Dozers - Deere 650K LGP
1 Dump - Terex TA 30
1 Loader- Deere 624 K
1 Roller - Ingersoll Rand Pro Pac Series 110
2 Excavators - Komatsu PC 78US and Komatsu PC 228 US LC

CONSTRUCTION ACTIVITIES

Finished placing topsoil over the covered portion of the landfill (only behind the salt shed remains uncovered).
Cutting into the cover system at the toe of slope and placing the geotextile and riprap.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 AH Grover

BY: Charlie Burnham

TITLE: Project Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
August 15, 2017



Finished the barrier soil and began placing the topsoil on the northeast corner of the landfill.



Began placing 6" D50 riprap on top of nonwoven geotextile along the southern toe.



Continued work along the southern toe.