

Date: Wednesday, 08-16-2017
(Day 30)

PROJECT: CCD/ Woodwaste Landfill Closure
CLIENT: Town of Cumberland
CONTRACTOR: AH Grover
PROJECT MANAGER: Brian Pierce, P.E.

WEATHER: Sunny
TEMP: Low 80's
WIND: Light
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
AH Grover	2	3	One dozer operator. An excavator operator with 3 laborers.
Bill Law	1	1	

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

1 Dozers - Deere 650K LGP
1 Dump – Terex TA 30
1 Loader- Deere 624 K
1 Roller – Ingersoll Rand Pro Pac Series 110
2 Excavators – Komatsu PC 78US and Komatsu PC 228 US LC
1 Hydroseeder

CONSTRUCTION ACTIVITIES

Finished placing topsoil.
Subcontractor placed seed using a hydroseeder.
Installed downspouts along the eastern edge of the landfill.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 AH Grover

BY: Charlie Burnham

TITLE: Project Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
August 16, 2017



Placing topsoil along the edge of the compost pad.



Installing the downspout and ditch along the side of the Salt Shed.



Finished the ditches, downspout, and toe along the eastern edge of the landfill.



Seeded topsoil.