

Date: Thursday, 08-17-2017
(Day 31)

PROJECT: CCD/ Woodwaste Landfill Closure
CLIENT: Town of Cumberland
CONTRACTOR: AH Grover
PROJECT MANAGER: Brian Pierce, P.E.

WEATHER: Sunny
TEMP: Low 80's
WIND: Light
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
AH Grover	2	3	

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

1 Dozers - Deere 650K LGP
1 Dump - Terex TA 30
1 Loader- Deere 624 K
1 Roller - Ingersoll Rand Pro Pac Series 110
2 Excavators - Komatsu PC 78US and Komatsu PC 228 US LC

CONSTRUCTION ACTIVITIES

Sprayed mulch over the landfill.
Began installing storm drain system

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 AH Grover

BY: Charlie Burnham

TITLE: Project Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
August 17, 2017



Mulch over the seeded topsoil.



Placing first section of stormdrain behind the salt shed.