

Date: Monday, 07-18-2017
(Day 7)

PROJECT: CCD/ Woodwaste Landfill Closure
CLIENT: Town of Cumberland
CONTRACTOR: AH Grover
PROJECT MANAGER: Brian Pierce, P.E.

WEATHER: Mostly Cloudy
TEMP: Upper 70's
WIND: Calm
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
AH Grover	1	2	Preparing Subgrade

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 Dozers - Deere 650K LGP and 750 J
1 Dump - Terex TA 30
1 Excavator - Volvo FC360B LC
1 Loader- Deere 624 K

CONSTRUCTION ACTIVITIES

Buried the woody debris with intermingled waste in lifts using cut material from the edge of compost pad.
Placed fill along the southwestern corner of the landfill.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 AH Grover

BY: Charlie Burnham

TITLE: Project Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
July 18, 2017



Preparing hole and brush pile to be buried to the left of the excavator.



Brush and waste had been placed in lifts and is being covered.



Fill was trucked in from below compost pad and placed at edge of slope and pushed into place by dozer equiped with GPS.