

WEEKLY CONSTRUCTION REPORT

PROJECT: CDD/ WOODWASTE LANDFILL

PERIOD ENDING: WED., 12 July 2017

JOB NO.: 16278.02

CLIENT: TOWN OF CUMBERLAND

CONTRACTOR: AH GROVER, INC.

PROJECT MANAGER: BRIAN PIERCE

AVERAGE FIELD FORCE			
Name of Contractor	Non-manual	Manual	Remarks
AH GROVER, INC.	0	0	
CHIP DAVIS TREE REMOVAL	0	1	On-site
VISITORS			
Date	Name	Representing	Remarks
TYPICAL EQUIPMENT ON-SITE			
1- DOZER			
1- FRONT LOADER			
1- SKIDDER			
CONSTRUCTION ACTIVITIES			
Thurs. 7/6 – No Work			
Fri. 7/7 – No work			
Sat. 7/8 & Sat. 7/9 – No Work.			
Mon. 7/10 – Mobilization and Maintenance			
Tues. 7/11 – Tree removal			
Wed. 7/12 – Tree removal			
NEXT WEEK PROJECTED CONSTRUCTION ACTIVITIES			
Thurs. 7/13 – Clearing and removing compost			
Fri. 7/14 – Clearing, removing compost and placing erosion control			
Sat. 7/15 – Weekend No Work.			
Sun. 7/16 – Weekend No Work.			
Mon., 7/17 – Complete erosion control and clearing			
Tues. 7/18 – Waste regrading			
Wed. 7/19 – Waste regrading			
QUALITY ASSURANCE:			
SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.			

DISTRIBUTION:

1. Owner – Town of Cumberland
2. Contractor - AH Grover
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: Charles Burnham

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
July 10, 2017



Entrance to Salt Shed prior to construction.



Entrance to Public Works prior to construction.

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
July 11, 2017



Skidder delivered to site.



Dozer delivered to site.

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
July 12, 2017



Sand pile partially removed and large trees have been removed.



Trees being chipped .