

DAILY CONSTRUCTION REPORT

Date: Monday, 10-23-2017
(Day 127)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: AM: Overcast PM: Sunny Clear
TEMP: AM: mid 40's PM: Low 60's
WIND: Light breeze
HUMIDITY: AM: Damp PM: Dry Late: Damp

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	2	Place surface gravel
Northeast Safety		3	Storey Bros. work zone Flaggers (incl. Breaker)
Summit Natural Gas	1	2	Installing Natural Gas Services (not in contract)
Construction Services & Irrigation	1		Dave Bernard, PWD Inspector

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

1 Excavators – CAT 329D (idle - w/ clean-up bucket)
2 Dozers – CAT D5K2 (use to place surface gravel dumped from trucks), Deere 550H (idle)
1 Smooth Drum Roller – Ingersoll IR-116D (compaction of road)

TODAY'S CONSTRUCTION ACTIVITIES

Placed surface gravel (pavement millings) for 1275 feet of road from Friday's end point at STA 40+50 to just south of Range Way at STA 27+75.
Summit Natural Gas installed gas service at 99 Middle Road.
Additional flushing of main and sampling of hydrants.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Install driveway culverts. Rain expected.
Summit to continue install gas service lines to houses.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Spectrum Communications

BY: James C. Manzer, P.E., PTOE TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
October 23, 2017



Photo 1 – Began the day at STA 40+50 placing surface gravel (pavement millings) in the southbound lane in a southerly direction.



Photo 2 – Summit continued installing gas service lines to customer homes. Here crew uses mini-excavator to install line to home at 99 Middle Road.

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
October 23, 2017



Photo 3 – Additional flushing of the water main extension and sampling of the hydrants was required by the District. Here Inspector, Dave Bernard, has opened the main line gate valve between the existing main and the extension in front of 97 Middle Road.



Photo 4 – Flushing at the Hydrant at STA 27+00 is directed to the catch basin in front of 54 Middle Road which discharges to the drainage easement at 55 Middle Road.

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
October 23, 2017



Photo 5 – Near the end of the day the crew approaches Range Way placing surface gravel to match up with the southbound lane placed earlier in the day.



Photo 6 – View of Pole# 304 at STA 34+26 in front of 67 Middle Road. Here one more communications cable remains to be transferred before the Fairpoint phone line at the bottom of the pole can be transferred.